

**GOVERNMENT OF ARUNACHAL PRADESH  
OFFICE OF THE CHIEF ENGINEER (EZ): PWD: AP: ITANAGAR.**

GRAM : CHIEFWORKS  
PHONE : 0360-2212427, 0360-2212428 (FAX)

NO.CEAP(EZ)/WTC-132/CRF/QPR/07-08/ **2791-96**

Dtd Itanagar, 6<sup>th</sup> Nov, 2007.

To

Shri S.M Basak SE(Mon)  
Ministry of Road Transport & Highways  
Govt. of India, Room No. 332  
Parivahan Bhawan, No. 1, Parliament Street,  
New Delhi-110001.

**Sub: Submission of CRF (Normal) works updated for the Quarter Ending September 2007 pertaining to PWD, Arunachal Pradesh.**

Sir,

Enclosed please find herewith the quarterly progress report for the quarter ending September 2007 for CRF (Normal) works for Arunachal Pradesh is enclosed in original for favour of information and necessary action please.

Encl:- As above.

Yours faithfully,



(Bora Ete)  
Chief Engineer (EZ),  
PWD, AP, Itanagar.

Copy to:-

1. The Regional Officer, Ministry of Shipping, Road Transport & Highways, Rajgarh Road, Chandmari, Guwahati – 781003 for information along with enclosure.
2. The Commissioner, PWD, AP, Govt. of Arunachal Pradesh for information please along with a enclosure.
3. The Chief Engineer(WZ),PWD,AP , for information please along with a copy of the CRF report.
4. The Sr. Finance and Accounts Officer (EZ), PWD, Itanagar for information along with a copy of the report.
5. Email to : [semon\\_rth@nic.in](mailto:semon_rth@nic.in), [eemon\\_rth@nic.in](mailto:eemon_rth@nic.in), [pk1al2000@yahoo.com](mailto:pk1al2000@yahoo.com) & [atop@atoplego.com](mailto:atop@atoplego.com).

(Bora Ete)  
Chief Engineer (EZ),  
PWD, AP, Itanagar.

**Government of Arunachal Pradesh  
Public Works Department  
Eastern Zone : Itanagar - 791111**

**QUARTERLY PROGRESS REPORT  
FOR THE QUARTER ENDING  
SEPTEMBER 2007 (II QTR)  
ON CRF (NORMAL)**



Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
4	Construction of Mebo-Dholla road (Ph-1)		1005.50	No.NH-12031/158/2001/Ar./CRF/NH-10 Dtd. 23.10.2001.	1081.00	22/02/2002			
	<b>Scope of work</b>								
	a) New Emb.	4.405 km					100%		100%
	b) Widening	4.38 km					46%		46%
	<b>c) Bridge approaches</b>								
	i) Sibiya -	290 mtr					100%		100%
	ii) Seram	295 mtr							
	iii) Tara Tamak	300 mtr					20%		20%
	<b>d) River Training Work</b>								
	i) Sibiya	330 mtr					76%		76%
	ii) Seram	320 mtr					100%		100%
	iii) Tara Tamuk	320 mtr					63%		63%
	e) Soling (WBM-I)	5.28 km					100%		100%
	f) Metalling (WBM-III)	11.82 km					100%		100%
	g) Carpetting	14.378 km					99%		99%
	<b>h) RCC Slab Culvert</b>								
	2 mtr span	4 Nos.					100%		100%
	4 mtr span	2 Nos.					100%		100%
	6 mtr span	2 Nos.					100%		100%
	i) Temp. accom.-	1250 sqm					100%		100%
	<b>j) Steel Bridge</b>								
	i) River T/Tamak-110mtr	110 mtr					well casting		well casting
	ii) River Seram - 110mtr	110 mtr							
	iii) River Sibiya - 55 mtr	55 mtr					35%		35%
5	Roing - Shantipur Road	21.50 Km	482.50	No.NH-12031/157/01/ AR/CRF/NH-10 dtd. 23/10/2001	528.76	21/03/2005			Completed

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
6	C/o Chowkham -Tezu road via Alubari & Digaru ghat C/o RCC Bridge over river Bereng <b>Scope of work</b>	80 mtr Span	<b>208.54</b>	No.NH-12031/143/ 01/ AR/CRF/NH-10 dtd. 27/05/2002					
	1) SSI	1 Job					100%		100%
	2) Abutment	2 Nos.							
	a) Left steining						13.60m		13.60m
	b) Right steining						11.50m		11.50m
	c) Sinking of leftbank well						17.00m		17.00m
	d) Sinking of right bank well						13.10m		13.10m
	e) Bottom plug of L/B well						100%		100%
	f) Bottom plug of R/B well						100%		100%
	g) Left bank abutment well cap						100%		100%
	h) Right bank abutment well cap								
	3) Pier	1 Nos.							
	a) RCC Work						13.60m		13.60m
	b) Sinking						12.12m		12.12m
	4) W/Wall	4 Nos.							
	5) RCC S/Structure	80 mtr							
	6 R/Training & protection work	520 mtr					50%		50%
	7) Approach Road	200 mtr							
	8)Machinery and equipment	Job					100%		100%
7	Patum Rungong Road <b>Scope of work</b>	22.00 Km	<b>719.00</b>	No.NH-12031/146/ 01/ AR-P/CRF/NH-10 dtd. 27/08/2002	762.30	10/12/2002			
	Impvt. of geometrics	3.028 km					100%		100%
	Soling	13.72 km					100%		100%
	Metalling	20.70 km					100%		100%
	Carpeting	20.93 km					28.24%		28.24%
	Slab culvert 1m span	50 Nos.					100%		100%
	Slab culvert 2m span	15 Nos.					100%		100%
	Slab culvert 6m span	1 Nos.					100%		100%
	Road side drain	9.50 km					24%		24%

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	R/Wall	645 mtr					100%		100%
	B/wall	430 mtr					91%		91%
	Re-alignment	266 mtr					98%		98%
	<b>T &amp; P</b>								
	Road Roller	1 Nos.					100%		100%
	Inspection Vehicle	1 Nos.					100%		100%
8	By pass road to Roing township <b>Scope of work</b>	8.20 km	<b>288.45</b>	No.NH-12031/141/ 01/ Ar-P/CRF/NH-10 dtd. 28/11/2002	288.45	11/02/2003			
	<b>1) Road formation</b>								
	i) J/Cutting	7.26 km					100%		100%
	ii) E/Work	7.26 km					100%		100%
	<b>2) Pavement</b>								
	i ) WBM-I	7.26 km					100%		100%
	ii) WBM-II	7.26 km					100%		100%
	iii) WBM-III	7.26 km					100%		100%
	iv) Carpeting	7.26 km					100%		100%
	<b>3) Slab culvert 2m span</b>	27 Nos.					100%		100%
	<b>4) Road sign</b>								
	i) Traffic sign Boards	65 Nos.					100%		100%
	ii) Km stone	9 Nos.					100%		100%
	<b>5) T &amp;P</b>								
	i) Tata Tippper	1 No.					100%		100%
	ii) R/Roller	1 No.					100%		100%
	iii) Inspection vehicle	1 No.					100%		100%
	iv) Tractor with trailer	1 No.					100%		100%
	v) Hot mix plant						100%		100%
9	C/o Along - Kaying BRTF road to Donyi Polo Degree College at Kamki	4.78 km	<b>42.68</b>	No.NH-28014/16/ 98/ Ar-P/OR dtd. 28/7/2000	42.68	27-08-01			Completed

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
10	C/o PSC girder and RCC slab composite bridge over river Buri - Dihing (Span 120 mtr)	120 mtr	<b>305.88</b>	NH-12031/150/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.	334.05	27/7/2003	15%		15%
11	Construction of Mebo-Dholla road (Ph-II) <b>Scope of work</b>	36.70 Km	<b>345.18</b>	No.NH-12031/12/2004/Ar.P/CRF/NH-10 Dtd. 27.02.2004	363.35	25/06/04			
	a) New Embankment	2.215 km					2.00km	0.22km	2.22km
	b)Widening	8.64 km					5.51km		5.51km
	c)Soling(WBM-I)	2.497 km					2.20km	0.29km	2.49km
	d) Metalling(WBM-II)	14.727 km					4.00km	1.29km	5.29km
	e)Carpeting	21.88 km					5.00km	0.30km	5.30km
	f) Slab culverts								
	i) 2m span	12 Nos.					6nos		6.00nos
	ii) 4 m span	7 Nos.					1nos		1.00no
12	Impvt.of Yingkiong Township Road. <b>Scope of work</b>	20.00 Km	<b>230.00</b>	No.NH-12031/43/2004/Ar.P/CRF/NH-10 Dtd. 31.03.2005	227.49	07-08-05			
	F/Cutting	1 km					58.50%		58.50%
	Widening	1 km					100.00%		100.00%
	Soling	4 km					60.00%		60.00%
	WBM-II	4 km					75.00%		75.00%
	WBM-III	4 km					75.00%		75.00%
	Carpeting	4 km					67.50%		67.50%
	Recarpeting	3.607 km					100.00%		100.00%
	CC Drain	2 km					110.00%		110.00%
	Slab culvert-1m span	4 Nos.					100.00%		100.00%
	Slab culvert-2m span	6 Nos.					100.00%		100.00%
	RCC Bridge	1 No.							
	R,Wall/B.Wall	200 mtr					100.00%		100.00%

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
13	Impvt. Of Jirdin VKV Road to JNV School at Taraso Mobuk. <b>Scope of works</b>	7.75 Km	<b>152.48</b>	No.NH-12031/26 2004/Ar.P/CRF/NH-10 Dtd. 31.03.2005	158.57	07-06-05			
	a) Impvt. of geometrics	0.392 km					100.00%		100.00%
	b) Soling	1.633 km					100.00%		100.00%
	c) Metalling	5.485 km					100.00%		100.00%
	d) Carpeting	7.485 km					100.00%		100.00%
	e) RCC S/Culvert 1m span	13 Nos.					100.00%		100.00%
	f) Road side drain=80m R/Wall	150 mtr 150 mtr					100.00%		100.00%
14	Extension and resurfacing of Basar township road <b>Scope of works</b>	18.71 Km	<b>244.80</b>	No.NH-12031/29 2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006					
	a) WBM-I	4.81 km					2.50km	0.96km	3.46km
	b) WBM-II	8.015 km					4.00km	1.51km	5.51km
	c) BT	9.465 km							
	d) Resurfacing	9.261 km					3.00km	1.00km	4.00km
	e) Pucca drain	8.106 km					1.40km	0.10km	1.50km
	f) RCC Slab culvert	28 Nos.							
15	Impvt / Constn. of road from Puchigeko to Sikiputu via Angolomdak, Pegalomdak and Gichi <b>Scope of works</b>	6.80 km	<b>325.07</b>	No.NH-12031/29 2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006	354.52	04-03-07			
	a) FC	1.25 km					1.40km	0.20km	1.60km
	b) Wideing	6.80 km					4.50km	0.05km	4.55km
	c) RCC Slab culvert								
	1 mtr span	8 Nos.							
	2 mtr span	10 Nos.							
	3 mtr span	4 Nos.							
	6 mtr span	1 No.							
	d) R/B wall	330 mtr							

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	e) Kutcha drain	11 km							
	f) WBM-I & II	21 km							
16	Costruction of Rima - Motongsa road (18.30km) (Ph-I : 0 to 7.00km).	18.30 km	<b>500.00</b>	NH-12031/ 29/ 2004 /Ar./ CRF/ NH-10 Dtd. 30.03.2007.					
17	Improvement of Tuting Township Road	3.45 km	<b>51.71</b>	NH.12031/29/2004/ /Ar.P/CRF/NH-10 dtd.30.03.2007					
18	Re-surfacing of Road at Itanagar under Circle Division A & B	18.70 km	<b>147.81</b>	No.NH-12031/148/ 01/ AR-P/CRF/NH-10 dtd. 27/05/2002					Completed
19	Parking space near R.K. Mission Hospital Itanagar on NH-52 'A'		<b>9.36</b>	No.NH-12031/151/ 01/ AR-P/CRF/NH-10 dtd. 17/04/2002					Completed
20	Approach road to DC Office at Yupia (Ph-I)	1.14 km	<b>89.40</b>	No.NH-12031/151/ 01/ AR-P/CRF/NH-10 dtd. 17/04/2002					Completed
21	Bypass road to Bomdila township from BRTF road via New Bomdila	7.80 km	<b>314.75</b>	No.NH-12031/145/ 01/ AR-P/CRF/NH-10 dtd. 27/05/2002	307.54				
	<b>Scope of works</b>								
	Widening	4.10 km					3.87km		3.87km
	R/Wall & B wall	706.00 mtr					550m		550m
	Slab culvert 1m span	20 Nos.					19nos		19nos
	Slab culvert 3m span	2 Nos.					2nos		2nos
	WBM-I	3.80 km					6.30km		6.30km
	WBM-II	4.80 km					3.83km		3.83km
	WBM-III	7.80 km					6.30km		6.30km

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	Carpeting	7.80 km					5.50km		5.50km
	Cc drain	7.757 km					1.03m		1.03m
22	Impvt. & upgradation of bypass from Bomdir on BRTF road to District Headquater at Tawang <b>Scope of works</b>	9.609 km	<b>188.79</b>	No.NH-12031/142/01/ AR-P/CRF/NH-10 dtd. 27/05/2002	---				
	Widening	4.80 km					100.00%		100.00%
	WBM-I	5.036 km					100.00%		100.00%
	WBM-II	5.036 km					100.00%		100.00%
	WBM-III	5.036 km					100.00%		100.00%
	Carpeting	2.673 km					100.00%		100.00%
	Recarpeting	2.836 km					100.00%		100.00%
	Slab culvert 1m span	4 Nos.					100.00%		100.00%
	Slab culvert 2m span	4 Nos.					100.00%		100.00%
	R/Wall	125 mtr					100.00%		100.00%
	Drain	0.96 km					100.00%		100.00%
23	C/o Double lane approach road to Arunachal University at Rono Hill, Doimukh	2.36 km	<b>117.95</b>	No.NH-28014/16/98/ Ar-P dtd. 10/6/99					Completed
24	C/o Bailey Bridge over river Konko Nallah (20 m span) including approach and rain etc. of the approach road to Sangge Lhaden Sports School Complex (1.10 Km) at Chimpu, Itanagar.	20 mtr	<b>120.23</b>	NH-12031/147/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.					Completed
25	Improvement of Naharlagun Township roads.	18.94 km	<b>292.72</b>	NH-12031/147/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.					Completed

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
26	C/o Double lane road to Arunachal University at Rono Hill, Doimukh (Pavement & Supplementary Works = 2.36 km)	2.36 km	114.56	NH-12031/139/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.					Completed
27	Improvement of road from dirang - Tawang road to Gonpatcher to connect NRC on Yak <b>Scope of works</b>	13.10 km	327.39	NH/12031/7/2004 /Ar.P/CRF/NH-10 Dated 27.02.2004.	313.46				
	WBM-II	13.10 km					9.74km	1.01km	10.75km
	WBM-III						9.56km	0.94km	10.50km
	Carpeting	13.10 km					6.70km	3.40km	10.10km
	Widening						0.05km		0.05km
	Culvert-1m span	15 Nos.					20nos		20m
	Retaining wall/breast wall	318 mtr					318m		318m
	CC drain	2500 mtr							
	Temp accommodation	1 No.					1 no		1 no
	Special T&P								
	a) Truck	1 No.							
	b) Roller	1 No.							
28	C/O Road from Khenewa CO Hq.to Seppa - Chyangtajo via Purdung and Pakke vill. <b>Scope of works</b>	15.00 Km	581.00	No.NH-12031/15/ 2004/Ar.P/CRF/NH-10 Dtd. 27.02.2004	581.00				
	Widening	12 km					12.00km		
	Side drain	15 km							
	Culvert 1.5 m span	61 Nos.					30nos		
	Culvert 4 m span	2 Nos.					6nos		
	Culvert 6 m span	4 Nos.					4nos		
	R/wall 3m height	600 mtr					80m		
	Soling	15 km					7.30km	7.70km	15.00km

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	Metalling	15 km							
	Carpeting	15 km							
	Km stone and road sign	15 km							
29	C/O Road from Bat on Itanagar to Jote road to Chimi via Mugli - Pop.	7.50 Km	<b>396.39</b>	No.NH-12031/29/ 2004/Ar.P/CRF/NH-10 Dtd. 31.03.2005	400.00	29/06/2005			
	<b>Scope of works</b>								
	Formation cutting	7.50 km							
	Soling	7.50 km							
	Metalling	7.50 km							
	Carpetting	7.50 km							
	RCC culvert								
	RCC bridge 12 mtr span	1 No.							
	Retaining wall								
30	Impvt./Co of road from Dha Hill on Tamen Tali road to Gangte via Lapte.	13.00 Km	<b>839.00</b>	No.NH-12031/26/ 2005/Ar.P/CRF/NH-10 Dtd. 31.03.2005	827.13	16/06/2005			
	<b>Scope of works</b>								
	Formation Cutting						9.60 km		9.60 km
	Widening						3.50 km		3.50 km
31	Impvt./Extn of Sagalee township road	5.975 km	<b>528.58</b>	No.NH-12031/29 2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006			10%		10%
32	C/o bypass road from BRTF road to VKV School via General ground, SSB colony and HSS in Arunachal Pradesh at Koloriang		<b>286.00</b>	No.NH-12031/29 2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006	282.69		F/Cutting S/C 2m span	1.50km 2nos	1.50km 2nos

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
33	Improvement and up-gradation of road network Lumla Township road (15.095 km)		<b>797.00</b>	NH.12031/29/2004/ /Ar.P/CRF/NH-10 dtd.31.03.2007		31-03-07			
	<b>Scope of works</b>								
	Formation cutting	4.975 km							
	GSB	7 km							
	WBM-II	14.969 km							
	WBM-III	14.969 km							
	PMC	14.969 km							
	Slab culvert (1.5 mtr)	27 Nos.							
	R/wall & B/wall	1184 mtr							
	CC Drain	10.694 km							
34	C/o road from Pai to Pinegroove (20 km) Phase-I (0.00 - 5.00 km)	5 km	<b>500.00</b>	NH.12031/29/2004/ /Ar.P/CRF/NH-10 dtd.31.03.2007		31-03-07			
	<b>Scope of works</b>								
	Survey & Investigation	20 km							
	Formation cutting	5 km							
	Cross Drain Works								
	RCC Slab cul 1 mtr span	9 Nos.							
	RCC Slab cul 2 mtr span	6 Nos.							
	RCC Slab cul 4 mtr span	5 Nos.							
	RCC Slab cul 6 mtr span	5 Nos.							
	R/wall & B/wall	237 mtr							
	Pavements	5 km							
	Kutch side drain	5 km							
35	Improvement of Naharlagun Township Roads Phase-II		<b>500.00</b>	NH.12031/29/2004/ /Ar.P/CRF/NH-10 dtd.31.03.2007	540.40				
	<b>Scope of works</b>								
	SBC Grd-I	1.80 km							
	BC Grd-II	1.80 km							

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	BC Grd-III	1.80 km							
	Carpetting	1.80 km							
	Re-Carpetting	9.86 km							
	Side drain	12269 mtr						96 mtr	96nos
	RCC S/cul 1.50 mtr	8 Nos.						2nos	2nos
36	C/o approach road to VKV at Dobi in Lower Subansiri District, Ziro	2.25 km	<b>65.46</b>	NH.12031/29/2004/ /Ar.P/CRF/NH-10 dtd.30.03.2007					
	<b><u>Scope of works</u></b>								
	Sub Grade	2.25 km							
	WBM-I	2.25 km							
	WBM-II	2.25 km							
	WBM-III	2.25 km							
	Carpetting & Seal Coat	2.25 km							
37	Construction of double lane road Arunachal University at Rono Hill, Doimukh (Pavement & Supplementary work )		<b>114.56</b>				<b>124.56</b>		<b>124.56</b>
38	Improvement of Road from De-delo to Leporiaing in Ar.P		<b>628.60</b>						
<b>Total =</b>			<b>12579.88</b>		<b>8118</b>				

Chief Engineer(EZ)  
PWD: Itanagar-791111  
Arunachal pradesh

**FORM - III**

## Expenditure Report of Works Executed from Central Road Fund

State : Arunachal Pradesh

Month : September 2007

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 <sup>st</sup> April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
1	Approach road to V.K.V. school at Along	AR/CRF/ 2001-02-'02	98.88	<b>1622.00 for all works during 2006-07</b>	98.85			98.85	Completed
2	Construction of Steel bridge over River Sigen	AR/CRF/ 2001-02-'01	184.78		194.76			194.76	100%
3	Steel truss girder Bridge over river Dibang at Anini	AR/CRF/ 2001-02-'05	434.88		474.91			474.91	
4	Construction of Mebo - Dholla road (Ph-1)	AR/CRF/ 2001-02-'04	1005.50		795.64			795.64	
5	Roing - Shantipur Road	AR/CRF/ 2001-02-'03	482.50		528.76			528.76	Completed
6	C/o Chowkham -Tezu road via Alubari & Digaru ghat C/o RCC Bridge over river Bereng	AR/CRF/ 2002-03-'09	208.54		187.75			187.75	
7	Patum Rumgong Road	AR/CRF/ 2002-03-'12	719.00		788.93			788.93	
8	By pass road to Roing township		288.45		308.78			308.78	Completed
9	C/o Along - Kaying BRTF road to Donyi Polo Degree College at Kamki		42.68		42.68			42.68	Completed

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 <sup>st</sup> April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
10	C/o PSC girder and RCC slab composite bridge over river Buri - Dihing (Span 120 mtr)	AR/CRF/ 2002-03-'10	305.88		150.71		1.31	152.02	
11	Construction of Mebo - Dholla road (Ph-II)	AR/CRF/ 2002-03-'19	345.18		171.40	0.80	4.88	177.08	
12	Impvt.of Yingkiong Township Road.	AR/CRF/ 2002-03-'23	230.00		230.00			230.00	
13	Impvt. Of Jirdin VKV Road to JNV School at Taraso Mobuk.	AR/CRF/ 2004-05-'22	152.48		174.01			174.01	
14	Extension and resurfacing of Basar township road	AR/CRF/ 2006-07-'26	244.80		124.69		37.40	162.09	
15	Impvt / Constn. of road from Puchigeko to Sikiputu via Angolomdak, Pegalomdak and Gichi	AR/CRF/ 2006-07-'27	325.07		93.62	8.00		101.62	
16	Costruction of Rima - Motongsa road (18.30km) (Ph-I : 0 to 7.00km).	CRF/Ar.P/ 06-07-32	500.00						
17	Improvement of Tuting Township Road	CRF/Ar.P/ 06-07-30	51.71						
18	Re-surfacing of Road at Itanagar under Circle Division A & B	AR/CRF/ 2002-03-'11	147.81		147.59			147.59	Completed
19	Parking space near R.K. Mission Hospital	AR/CRF/ 2002-03-'06	9.36		9.36			9.36	Completed

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 <sup>st</sup> April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
	Itanagar on NH-52 'A'								
20	Approach road to DC Office at Yupia (Ph-I)	AR/CRF/ 2002-03-'07	89.40		93.87			93.87	Completed
21	Bypass road to Bomdila township from BRTF road via New Bomdila	AR/CRF/ 2002-03-'10	314.75		313.91	7.45		321.36	
22	Impvt. & upgradation of bypass from Bomdir on BRTF road to District Headquarter at Tawang	AR/CRF/ 2002-03-'08	188.79		188.85			188.85	Completed
23	C/o Double lane approach road to Arunachal University at Rono Hill, Doimukh		117.95		127.89			127.89	Completed
24	C/o Bailey Bridge over river Konko Nallah (20 m span) including approach and rain etc. of the approach road to Sangge Lhaden Sports School Complex (1.10 Km) at Chimpu, Itanagar.	AR/CRF/ 2002-03-'09	120.23		132.25			132.25	Completed
25	Improvement of Naharlagun Township roads.	AR/CRF/ 2002-03-'07	292.72		320.61			320.61	Completed
26	C/o Double lane road to Arunachal University at Rono Hill, Doimukh (Pavement & Supplementary Works = 2.36 km)	AR/CRF/ 2002-03-'08	114.56		124.56			124.56	Completed
27	Improvement of road from	AR/CRF/	327.39		275.71	23.63	1.59	300.93	

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 <sup>st</sup> April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
	Dirang - Tawang road to Gonpatcher to connect NRC on Yak	2003-04-'18							
28	C/O Road from Khenewa CO Hq. to Seppa - Chyangtajo via Purdung and Pakke vill.	AR/CRF/ 2003-04-'20	581.00		313.00	14.16	2.97	330.13	
29	C/O Road from Bat on Itanagar to Jote road to Chimi via Mugli - Pop.	AR/CRF/ 2004-05-'24	396.39		300.00			300.00	
30	Impvt./Co of road from Dha Hill on Tamen Tali road to Gangte via Lapte.	AR/CRF/ 2004-05-'21	839.00	827.13	364.78	289.65	10.35	664.78	
31	Impvt./Extn of Sagalee township road	AR/CRF/ 2006-07-'25	528.58		115.00	52.08	25.94	193.02	
32	C/o bypass road from BRTF road to VKV School via General ground, SSB colony and HSS in Arunachal Pradesh at Koloriang	AR/CRF/ 2006-07-'28	286.00		60.00	12.15	15.87	88.02	
33	Improvement and up-gradation of road network Lumla Township road (15.095 km)	CRF/Ar.P/ 06-07-34	797.00						
34	C/o road from Pai to Pinegroove (20 km) Phase-I (0.00 - 5 .00 km)	CRF/Ar.P/ 06-07-35	500.00						
35	Improvement of Naharlagun	CRF/Ar.P/	500.00				13.28	13.28	

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 <sup>st</sup> April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
	Township Roads Phase-II	06-07-33							
36	C/o approach road to VKV at Dobi in Lower Subansiri District, Ziro	CRF/Ar.P/ 06-07-31	65.46			1.63	0.16	1.79	
37	Construction of double lane road Arunachal University at Rono Hill, Doimukh ( Pavement & Supplementary work )		114.56		124.56			124.56	Completed
38	Improvement of Road from De-delo to Leporiaing in Ar.P		628.60			7.16		7.16	
<b>Total =</b>			<b>12579.88</b>	<b>1622.00</b>	<b>7377.43</b>	<b>416.71</b>	<b>113.75</b>	<b>7907.89</b>	

Chief Engineer(EZ)  
PWD: Itanagar-791111  
Arunachal pradesh