



**STATUS OF ON-GOING CRF PROJECTS
UNDER EASTERN ZONE
DURING 2018-19**



ON-GOING CRF SCHEMES

- 1. Road from Old Laiwang to Jagthung in Tirap District.**
- 2. 3 Nos of RCC Bridge on Dadam to Mukhtowa road in Tirap District.**
- 3. Namsang- Khela Road in Tirap District., (Ch:-27.00 -48.00Km)(17 Km)**
- 4. Double Lane RCC Bridge over river Tirap in Changlang Township**
- 5. Road from Nongsaya Vill. To Menkeng Miri in Namsai District (7.50 Km)**
- 6. Steel Composite Bridge over river Sissar at 14 Km on Dambuk-Paglam road in Lower Dibang Valley District.**
- 7. Improvement of Hunli Township road in Lower Dibang Valley District. (7.41Km)**
- 8. Improvement of Chongkham Township roads in Namsai District.**
- 9. C/o various roads and bridges under Lekang Circle in Namsai District.**
- 10. Extension of Khonsa Township Roads in Tirap District.**
- 11. C/o roads from Lilong to Khimiyang (21.6 KM).**
- 12. Improvement of Kanubari-Rimpong road (L= 19.00 Km, Ph-I 0.00 to 2.80 Km)**

PUBLIC WORKS DEPARTMENT ITANAGAR



PHYSICAL TARGETS & ACHIEVEMENTS UNDER CRF DURING 2018-19 UNDER EASTERN ZONE

Sl. No.	Sub-Head	Unit	Target	Achievement
1	2	3	4	5
1	Earth work (F.C & Wid.)	Km	9.01	
2	CC Pavement	Km	0.78	
3	GSB/WBM-I	Km	17.92	
4	WBM-II	Km	19.95	
5	WBM-III	Km	15.45	
6	WMM	Km	4.5	
7	DBM	Km	4.5	
8	BC	Km	-	
9	Black Topping	Km	13.167	
10	Bridge (No. / Span)	No./Mtr	3/10	
11	S/Cul (various span)	No.	48	
12	R/Wall & B/Wall	Mtr	335	
13	Drain	Mtr	4115	

PUBLIC WORKS DEPARTMENT
ITANAGAR



SUMMARY OF ON-GOING CRF PROJECTS DURING 2018-19

Nos of scheme	Total Sanctioned amount	Cumm. Funds released till March'18	Cumm. Expdr till 3/2018	UC submitted till 3/2018	Funds released during 2018-19	Expdr during 2018-19 till.....	Cumulative expd. till..... (4+7)	Remarks
1	2	3	4	5	6	7	8	9
12	16821.00	2409.50	2373.74	2388.66	3650.00			Bal UC of 20.84 under process

PUBLIC WORKS DEPARTMENT ITANAGAR



NAME OF PROJECT : C/o Road from Old Laiwang to Jagthung in Tirap District

SANCTION NO. & DATE : NH-12031/98/2015/Ar.P/CRF/NH-8, dated :- 14/01/2016

SANCTION AMOUNT : Rs. 830.64 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work			Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
			Rate										
2016-17	250.00	Widening-1.30 Km	8.78	830.64	1.30	332.6	-	400.00					UC Submitted for Rs. 347.53 Lakhs
		F/Cutting-3.20 Km	35.13		3.20		-						
2017-18	82.61	G.S.B.-4.45 Km	17.64		4.45		-						
2018-19-	400.00	WBM-II-4.45 Km	13.73		-		4.45						
Total -	732.61	WBM-III-4.45 Km	13.83		-		4.45						
		B/Topping-4.5 Km	15.37		-		4.5						
		R/Wall (3 mtr)-150 Mtr	0.42		-		50						
		B/Wall (3.3 mtr) - 100 Mtr	0.39		-		50						
		S/Culverts a) 2.0 Mtr – 14 Nos b) 3.0 Mtr – 2 Nos c) 4.0 Mtr – 4 Nos	9.02 12.17 15.11		12 (2m) 2 (3 m) 2 (4 m)		2 - 2						
		Pucca Drain-2800 Mtr	0.023		-		2315						

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o Road from Old Laiwang to Jagthung in Tirap District



FORMATION CUTTING



GSB

PUBLIC WORKS DEPARTMENT ITANAGAR



C/o Road from Old Laiwang to Jagthung in Tirap District



WIDENING



PUBLIC WORKS DEPARTMENT
ITANAGAR
C/o Road from Old Laiwang to Jagthung in Tirap District



Slab culvert (2m span) at Ch-3.580 Km



Slab Culvert (2m span) Ch-1.580 Km



Slab culvert (3m span) at Ch-1.800 Km

**PUBLIC WORKS DEPARTMENT
ITANAGAR**



**NAME OF PROJECT : C/o 3 Nos of RCC Bridge in between the road of CO HQ
Dadam to Mukthowa Vill. in Tirap District.**

SANCTION NO. & DATE : NH-12031/105/2016/Ar.P/CRF/P-8, dated :- 03/01/2017

SANCTION AMOUNT : Rs. 500.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.	Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
		Rate										
2017-18	4.92	Span 25 Mtr- 1 No.	175.80	500.00	In progress	-	200.00					UC Submitted for Rs. 4.92 lakhs
2018-19	200.00	Span 10 Mtr -2 Nos	65.00		--	2 Nos - 100%						
Total	204.92	Approach Road- 0.09 Km	118.10		--	-						
		Protection Work- 50 Mtr	0.45		--	-						

PUBLIC WORKS DEPARTMENT ITANAGAR



**C/o 3 Nos of RCC Bridge in between the road of CO HQ Dadam to Mukthowa Vill.
in Tirap District.**



Foundation 25mtr span RCC Bridge at Ch-4.060 Km



Foundation 10mtr span RCC Bridge at Ch-6.100 Km

PUBLIC WORKS DEPARTMENT

ITANAGAR



NAME OF PROJECT : C/o Namsang- Khela Road in Tirap District.,(Ch:-27.00 to 48.00 Km)(17 Km)

SANCTION NO. & DATE : NH-12031/103/2016/Ar.P/CRF/P-8, dated :- 03/01/2017

SANCTION AMOUNT : Rs. 2780.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark		
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.		Fin.	
			Rate											
2017-18	514.04	F/Cutting-11 Km	44.78	2780.00	11.00	514.04	-	300.00						
		Widening-3 Km	19.05		3 km		-							
2018-19	300.00	S/Culvert					-							
		a) 1.5 Mtr – 26 Nos	9.27		-		-							
		b) 2.0 Mtr – 8 Nos	9.55		-		-							
		c) 4.0 Mtr – 4 Nos	15.74		-		-							
		d) 6.0 Mtr – 1 No	24.10		-		-							
Total –	814.01	R/Wall- 275 Mtr	0.42		-		-							
		B/Wall-270 Mtr	0.39		-		-							
		GSB-11 Km	22.64		-		-							
		WBM-II-14 Km	13.91		-		-							
		WBM-III-14 Km	14.02		-		-							
		B/Topping-17Km	18.48		-		-							
		RCC Bridge (35 Mtr span)-1 No	307.70		E/W for abutmt comp.		Abutment– 100%							
		RCC Bridge (10 Mtr span)-2 No	82.63		Abut.-1no. Bridge in prog.		1 No.							
		K/Drain (16.00 Km)	1.32		11		-							

PUBLIC WORKS DEPARTMENT ITANAGAR



F/Cutting at Ch- 36.125 Km



F/Cutting Ch: - Ch: - 40.502 Km



Widening at Ch: - 30.500km



Widening at Ch: - 33.000km

PUBLIC WORKS DEPARTMENT ITANAGAR



C/o Namsang- Khela Road in Tirap District.,(Ch:-27.00 to 48.00 Km)(17 Km)



RCC Bridge 35.00 Mtr Span at Ch. 35.970 Km



RCC Bridge 10.00 Mtr Span at Ch. 39.493 Km



RCC Bridge 10.00 Mtr Span at Ch. 42.364 Km

**PUBLIC WORKS DEPARTMENT
ITANAGAR**



**NAME OF PROJECT : C/o Double Lane RCC Bridge over river Tirap in
Changlang Township**

SANCTION NO. & DATE : NH-12031/102/2016/Ar.P/CRF/P-8, dated :- 03/01/2017

SANCTION AMOUNT : Rs. 1200.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.		Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.		
			Rate									
2017-18	50.00	Foundation & Sub structure (2 Nos)	107.43	1200.00	Pile Foundation & Approach Road in progress	50.00	100%	200.00				UC submtd for Rs. 50.00 Lakhs
2018-19	200.00	Super structure (RCC slab decking & steel girder) –60 mtr.	8.62				-					
Total–	250.00	Approach Road - 245 mtr.	0.34				-					
		River Training works -200 Mtr	0.52				-					

PUBLIC WORKS DEPARTMENT
ITANAGAR



**C/o double lane RCC Bridge over river Tirap at Changlang Town in
Changlang District of Arunachal Pradesh**



PUBLIC WORKS DEPARTMENT
ITANAGAR



**C/o double lane RCC Bridge over river Tirap at Changlang Town in
Changlang District of Arunachal Pradesh**



PUBLIC WORKS DEPARTMENT

ITANAGAR



NAME OF PROJECT : C/o from Nongsaya Vill. To Menkeng Miri in Namsai District (7.50 Km)

SANCTION NO. & DATE : NH-12031/101/2016/Ar.P/CRF/P-8, dated :- 03/01/2017

SANCTION AMOUNT : Rs. 1500.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	
	Rate											
2017-18	240.00	Earth Work- 2.50 Km	35.76	1500.00	2.5 Km	234.00	-	400.00				UC submtd for Rs. 234.00 lakhs
2018-19	400.00	GSB-7.388 Km	24.30		2.5 Km		4.88					
Total	640.00	WBM-II- 7.388 Km	19.94		-		4					
		WBM-III- 7.388 Km	14.51		-		4					
		B/Topping- 7.388 Km	15.82		-		-					
		S/Culvert a) 2.0 Mtr - 16 Nos b) 4.0 Mtr – 2 Nos	13.59 27.76		2 (2 mtr) 2 (4 mtr)		11 -					
		Bridge – 1 No (40 Mtr)			-		-					

PUBLIC WORKS DEPARTMENT
ITANAGAR



**C/o road from Nongsaya village to Mekeng Miri in Namsai District
in Arunachal Pradesh**



PUBLIC WORKS DEPARTMENT
ITANAGAR



**C/o road from Nongsaya village to Mekeng Miri in Namsai District
in Arunachal Pradesh**



(Financial figures in lakhs)

Funds Released		Scope of Work			Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark	
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.		
			Rate											
2017-18	14.33	Foundation & Substructure (3 Nos)	74.92	600.00	SSI Completed	14.33	3 Nos	200.00					UC submtd for Rs.14.33 lakhs	
2018-19	200.00													
Total	214.33	Super Structure- 62.20 Mtr	4.85						-					
		Approach Road- 181.00 Mtr	0.23						-					

PUBLIC WORKS DEPARTMENT ITANAGAR



NAME OF PROJECT : C/o Improvement of Hunli Township road in Lower Dibang Valley District.(7.41Km)

SANCTION NO. & DATE : NH-12031/100/2016/Ar.P/CRF/P-8, dated :- 03/01/2017

SANCTION AMOUNT : Rs. 950.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.	Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
2017-18	190.67	F/ Cutting-1.25 Km	73.87		0.66		0.59					UC submtd for Rs.189.95 Lakhs
2018-19	400.00	Widening-1.22 Km	70.17		1.22		-					
Total	590.67	WBM-I- 4.937 Km	17.78		--		4.937					
		WBM-II- 7.3618 Km	10.33		--		7.40					
		WBM-III- 7.3618 Km	11.325	950.00	--	189.95	-	400.00				
		BT 7.41 Km	18.38		--		-					
		S/Culvert-10 Nos	9.09		--		10					
		R/wall & B/wall- 470 Mtr	0.25		200 mtr		100					
		CC Drain-1645 Mtr	0.061		200 mtr		500					

PUBLIC WORKS DEPARTMENT
ITANAGAR



Improvement of Hunli Township road in Lower Dibang Valley District of Arunachal Pradesh under CRF (Normal)



Formation Cutting

PUBLIC WORKS DEPARTMENT
ITANAGAR



Improvement of Hunli Township road in Lower Dibang Valley District of Arunachal Pradesh under CRF (Normal)



PUBLIC WORKS DEPARTMENT
ITANAGAR



Improvement of Hunli Township road in Lower Dibang Valley District of Arunachal Pradesh under CRF (Normal)



PUBLIC WORKS DEPARTMENT
ITANAGAR



Improvement of Hunli Township road in Lower Dibang Valley District of Arunachal Pradesh under CRF (Normal)



**PUBLIC WORKS DEPARTMENT
ITANAGAR**



NAME OF PROJECT : C/o improvement of Chongkham Township roads

SANCTION NO. & DATE : NH-12031/97/2016/Ar.P/CRF/P-8, dated :- 26/12/2016

(Financial figures in lakhs)

SANCTION AMOUNT : Rs. 1000.00 lakhs

Funds Released		Scope of Work			Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark	
		Phy.			Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.			
				Rate										
2017-18	240.00	GSB-	(5.50 M)– 5.06 Km	21.42	1000.00	1.34	234.00	2.5	300.00					UC Submtd for Rs. 234.00 Lakhs
2018-19	300.00		(3.75 M))-4.16 Km	14.95		4.16		-						
Total	540.00	WBM-II	(5.50 M)– 5.06 Km	19.00		0.83		3						
			(3.75 M))-4.67 Km	13..25		4.67		-						
		WBM-III	(5.50 M)– 5.06 Km	14.80		0.83		3						
			(3.75 M))-4.67 Km	10.07		4.67		-						
		B/Topping	(5.50 M)– 5.06 Km	21.37		-		3						
			(3.75 M))-4.67 Km	14.55		3.00		1.67						
		S/Culvert(1.50 mtr span)-28 Nos				5.72		-		13				
CC Drain- 3.582 km			33.66	-		-								

PUBLIC WORKS DEPARTMENT
ITANAGAR



**C/o Improvement of Chongkham township road (10.00Km) in
Namsai District in the State of A.P.**



PUBLIC WORKS DEPARTMENT
ITANAGAR



**C/o Improvement of Chongkham township road (10.00Km) in
Namsai District in the State of A.P.**



**PUBLIC WORKS DEPARTMENT
ITANAGAR**



**NAME OF PROJECT : C/o various roads and bridges under Lekang Circle in
Namsai District.**

SANCTION NO. & DATE : NH-12031/98/2016/Ar.P/CRF/P-8, dated :- 03/01/2017

SANCTION AMOUNT : Rs. 2500.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark	
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.		Fin.
	Rate												
2017-18	240.00	Earthwork -1 Km	14.75	2500.00	-	233.74	-	400.00				UC Submtd for Rs.233.74 Lakhs	
2018-19	400.00	GSB - 4.78 Km	22.16		-		-						
Total	640.00	WBMII- 4.78 Km	14.72		-		-						
		WBM III- 24.47 Km	18.41		11.5		4						
		BT - 39.43 Km	18.21		1.50		14						
		Slab Culvert a) 1.0 Mtr – 24 Nos b) 3.0 Mtr – 9 Nos	5.70 13.18		4 (1 mtr) 1 (3 mtr)		6 -						
		R/Wall – 268 Mt	0.31		-		-						
		RCC Bridge – 24 M	342.79		-		-						
		Steel Bridge-30 M	240.64			-							

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o Various roads and bridges under Lekang Circle, Namsai



WBM-III at Ch. 16.50 Km



WBM-III at Ch. 14.25 Km

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o Various roads and bridges under Lekang Circle, Namsai



S/Cul-1m span at Ch. 0.015 Km



B/T at Ch. 17.00 Km

PUBLIC WORKS DEPARTMENT ITANAGAR



NAME OF PROJECT : C/o Extension of Khonsa Township Road in Tirap Distt.

SANCTION NO. & DATE : NH-12031/49/2017/Ar.P/CRF/P-8/, dated :- 18/05/2017

SANCTION AMOUNT : Rs. 483.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work			Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark	
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.		
			Rate											
2017-18	162.93	Formation Cutting- 1.10 Km		30.00	483.00	-	148.00	1.1	300.00				UC Submtd for Rs. 148.00 Lakhs	
2018-19	300.00	Widening-0.40 Km		14.30		0.4		-						
Total-	462.93	GSB	(5.8 m)- 0.4 Km	32.4		0.56		-						
			(4.05 m) -1.1 Km	22.65				1.1						
		WBM-II	(5.5 m)-0.4 Km	23.15		0.56		-						
			(3.75 m)-1.1 Km	15.78				1.1						
		CC Pavement	(5.5 m)-0.4 Km	178.93		0.56		-						
			(3.75m)- 1.1 Km	125.55				0.78						
		S/Culvert (1.5 span) – 5 Nos		10.26		1		4						
		R. Wall(3 mtr)-75 Mtr		0.42		10		65						
		B/Wall (3.30 Mtr)-70 Mtr		0.40		-		70						
		Pucca Drain- 1275 Mtr		0.03		-		1.30						

PUBLIC WORKS DEPARTMENT
ITANAGAR

C/o Extension of Khonsa Township Road in Tirap Distt.



Widening at Ch : 300.00 Mtrs



Retaining wall at Ch : 360.00 Mtrs



Culvert at Ch : 50.00 Mtrs

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o Extension of Khonsa Township Road in Tirap Distt.



CC Road CH. 360.00 Mtrs



CC Road Ch.510.00 Mtrs

**PUBLIC WORKS DEPARTMENT
ITANAGAR**



NAME OF PROJECT : C/o road from Lilong to Khimiyang (21.6 Km).

SANCTION NO. & DATE : NH-12031/87/2016/Ar.P/CRF/P-8, dated :- 12/07/2017

SANCTION AMOUNT : Rs. 2928.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work			Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
	Rate												
2017-18	420.00	Earth work in widening-21.60 Km	7.47	2928.00	17.28	418.15	4.32	400.00				UC submtd for Rs. 418.15 Lakhs	
2018-19	400.00	Sub-grade-21.267 Km	3.50		21.6		-						
Total	820.00	GSB- 21.267 Km	15.74				4.5						
		WMM-21.267 Km	21.23				4.5						
		DBM-21.267 Km	26.62				4.5						
		BC-21.267 Km	12.79				-						
		RCC Slab Cul-30 Nos	7.44		30		-						
		C.C.Drain-21.327 Km	17.09				-						
		W. Beam Crash Barrier-100 Mtr	0.04				-						
		R/Wall 3 Mtr Ht-267 Mtr	0.31				-						
		R/Wall 5 Mtr Ht-200 Mtr	0.51				-						
		B/Wall 3 Mtr Ht-600 Mtr	0.19				-						

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o road from Lilong to Khimiyang (21.6 Km)



Ch. 14.800 Km



Ch. 16.200 Km

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o road from Lilong to Khimiyang (21.6 Km)



Ch. 24.900 Km



26.100 Km

PUBLIC WORKS DEPARTMENT
ITANAGAR



C/o road from Lilong to Khimiyang (21.6 Km)



Ch:- 26.25 km

PUBLIC WORKS DEPARTMENT ITANAGAR



NAME OF PROJECT : Improvement of Kanubari-Rimpong road (L= 19.00 Km, Ph-I 0.00 to 2.80 Km)

SANCTION NO. & DATE : NH-12031/80/2017/Ar.P/CRF/Zone-V, dated:- 29/03/2018

SANCTION AMOUNT : Rs. 1549.00 lakhs

(Financial figures in lakhs)

Funds Released		Scope of Work			Progressive Achievement Upto 3/2018		Target during 2018-19		Achievement drg. 2018-19 upto June 2019		Cumulative Achievement upto June'2019		UC Status/ Remark
		Phy.		Fin	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
			Rate										
2018-19	150.00	E/Work - 3 Km	73.56		-		3 Km	150.00					
		RCCS/ culvert (2 m)- 11 Nos	19.56		-		-						
		R/Wall 3 mtr ht -75 mtr	0.39		-		-						
		B/Wall 3 mtr ht- 53 mtr	0.35		-		-						
		GSBC -3 Km	66.50		-		-						
		WMM- 3 Km	71.89		-		-						
		DBM-3 Km	97.99		-		-						
		BC-3 Km	41.74		-		-						
		CCDrain- 3000 Mtr	0.04		-		-						
		Road furniture- 3 Km	3.95		-		-						