GOVERNMENT OF ARUNACHAL PRADESH OFFICE OF THE CHIEF ENGINEER (EZ): PWD: AP: ITANAGAR.

GRAM: CHIEFWORKS

PHONE: 0360-2212427, 0360-2212428 (FAX)

NO.CEAP(EZ)/WTC-132/CRF/QPR/07-08/ **2786-90**

Dtd Itanagar, 6th Nov, 2007.

To

The Regional Officer, Ministry of Shipping, Road Transport & Highways, Rajgarh Road, Chandmari, Guwahati – 781003

Sub: Submission of CRF (E&I) works updated for the Quarter Ending September 2007 pertaining to PWD, Arunachal Pradesh.

Sir,

Enclosed please find herewith the quarterly progress report for the quarter ending September 2007 for CRF (E&I) works for Arunachal Pradesh is enclosed in original for favour of information and necessary action please.

Enclo:- As above.

Yours faithfully,

(Bora Ete)

Chief Engineer (EZ), PWD, AP, Itanagar.

Copy to:-

- 1. Shri S.M Basak, SE(Mon), Ministry of Road Transport & Highways, Govt. of India, Room No. 332, Parivahan Bhawan, No. 1, Parliament Street, New Delhi-110001 for information along with enclosure.
- 2. The Commissioner, PWD, AP, Govt. of Arunachal Pradesh for information please along with a enclosure.
- 3. The Chief Engineer(WZ),PWD,AP, for information please along with a copy of the CRF report.
- 4. The Sr. Finance and Accounts Officer (EZ), PWD, Itanagar for information along with a copy of the report.
- 5. Email to: semon_rth@nic.in, eemon_rth@nic.in, pklal2000@yahoo.com & atop@atoplego.com.

(Bora Ete) Chief Engineer (EZ), PWD, AP, Itanagar.

FORM - II
Progress Report of Works Executed from Central Road Fund (Interstate Category)
Report for the Quarter Ending September 2007

							Physic	al Progre	ss in %
SI. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4	5	6	7	8	9	10
1	Impvt. of Dambuk Paglam road Scope of work 1) Road formation	62.82 km	1357.98	No.NH-12031/36/02/ Ar-P/NH-10 (E&I) dtd. 9/12/2002	1357.98	04/02/2003	1317.72	28.83	1346.55
	i) J/Cutting	14.268 km					14.27km		14.27km
	ii) E/Work	55.58 km					55.00km		55.00km
	2) Pavement	00.00					001001111		001001111
	i) WBM-I	21.246 km					21.25km		21.25km
	ii) WBM-II	21.246 km					19.87km		19.87km
	iii) WBM-III	55.58 km					49.83km		49.83km
	iv) Carpeting	55.58 km					35.20km		35.20km
	3) Slab culvert	56 Nos.					35nos		35nos
	4) T &P								
	i) R/Roller	1 No.					1no		1no
	ii) Tractor	1 No.					1no		1no
	iii) Hot mix plant	1 No.					1no		1no
	iv)Water tank	2 Nos.					2nos		2no

Rald

State : Arunachal Pradesh Month : September 2007

SI. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditur e from 1st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 5, 6 and 7	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
1	Impvt. of Dambuk Paglam road (ISC)	Ar.P-E&I/ 02-03-'01	1357.98	1315.98	1317.72	28.83		1346.55	
				1315.98	1317.72	28.83		1346.55	



FORM - II 3

Progress Report of Works Executed from Central Road Fund (Inter state Conectivity) Report for the Quarter Ending September 2007

							Physic	cal Progre	ss in %
SI. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Upto the end of previous year	During	Total Progress upto the end of the Quarter
1	2	3	4	5	6	7	8	9	10

1 C/O 10 nos bridge on Dambuk-Panglam road. **Scope of Work** Bridges 10 Nos (5X14.50m,1X12.50m,3X24.75

and 1X(40+40)m

10 Nos.

1447.11 NH-12031/31/2005 /Ar.P/ ISC/ NH-10

Dtd 30.03.2007.



Chief Engineer(EZ) PWD: Itanagar -791111 Arunachal Pradesh

0.57

0.57

FORM - III

Expenditure Report of Works Executed from Central Road Fund

State : Arunachal Pradesh Month : September 2007

SI. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	incurred against the	Expenditur e from 1st April of the year under report to the end to the previous month	Expenditure during the month to	Total (Columns 6, 7 and 8)	Remarks (if any)
1	2	3	4	5	6	7	8	9	10

1 C/O 10 nos bridge on Dambuk

Panglam road.(ISC)

Scope of work ISC/Ar.P- 1447.11 0.57 0.57

Bridges 10 Nos 2006-07-'04

(5X14.50m,1X12.50m,3X24.75

and 1X(40+40)m

0.57

0.57



FORM - II 5

Progress Report of Works Executed from Central Road Fund (Inter state Conectivity) Report for the Quarter Ending September 2007

							Physic	al Progre	ss in %
SI. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4	5	6	7	8	9	10

1 Construction of shergaon-Doimara-Foot hills(KamengBari)-Missamari-Thelemara on NH-52 (Sh:-Shergaon-Doimara-72.00 km) (Ph-I 0.00 to 28.00 km) under ISC

Pavement: 20 km

Slab-Culverts (1.00m): 91 nos Slab-Culverts (3.00m): 14 nos

Kutcha drain: 28.00 km

28 km 1485.00 NH.12031/13/2007/ /Ar.P/ISC/NH-10

dtd.19.10.2007

State: Arunachal Pradesh Month: September 2007

SI. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	against the	Expenditur e from 1st April of the year under report to the end to the previous month	Evnenditure	Total (Columns 6, 7 and 8)	Remarks (if any)
1	2	3	4	5	6	7	8	9	10

Construction of shergaon-Doimara-Foot hills(KamengBari)-

ISC-Ar.P 2007-08-05

742.50(C/S 742.50(S/S)

Missamari-Thelemara on

NH-52 (Sh:-

Shergaon-Doimara-72.00 km)

(Ph-I 0.00 to 28.00 km) under

ISC

1485.00



FORM - II

Progress Report of Works Executed from Central Road Fund (Economic Importance)

Report for the Quarter Ending September 2007

							Physic	cal Progress	in %
SI. No.	Name of Work	Length (Km) / M Administrative (For Approval (Rs bridges) in lakh)		AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4	5	6	7	8	9	10
1	Road from Dirang-Dzong	19.215 km	1089.97	NH.12031/132/20075	1089.97	Sep-05	407.14	3.30	410.44
	to Namthung via			/Ar.P/IE & I/NH-10					
	Sandlam in West			dtd.16.09.2005					
	Kameng District								
	Scope of work								
	F/Cutting	5.96 km					4.39km		4.39km
	Widening	7.775 km					5.26km	1.26km	6.52km
	Culvert 1m span	65 Nos.					25nos	42nos	67nos
	Culvert-2m span	10 Nos.					2nos	1no	3nos
	R/Wall 3m ht.	890 mtr					233.00m	210.00m	443.00m
	R/Wall 4m ht.	350 mtr					118.00m	295.00m	413.00m
	Breast Wall 3.8m ht	175 mtr					52.00m	90.00m	142.00m
	CC Drain	1638 mtr							
	K/Drain	6255.50 mt	r						
	WBM-I	16.4468 km					1.00km	1.00km	2.00km
	WBM-II	16.5071 km						1.00km	1.00km
	WBM-III	17.9043 km							
	Carpeting	17.9043 km							
	Km stone & Sign boards	18.035 km							

Rala

State : Arunachal Pradesh Month : September 2007

SI. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total (Columns 6, 7 and 8)	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
	Road from Dirang-Dzong to Namthung via Sandlam in West	E & I-Ar.P 2005-06-'02	,	475.00 182.14	225.00	0.52	2.78	228.30	
	Kameng District (EI)		544.99(S/S) 1089.98	182.14 657.14	182.14 407.14	0.52	2.78	182.14 410.44	-



FORM - II 9

Progress Report of Works Executed from Central Road Fund (Economic Importance) Report for the Quarter Ending September 2007

							Physi	cal Progress	in %
SI. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4	5	6	7	8	9	10
	C/o Bypass road from Papu Nallah to Itanagar via Donyi Polo Vidya Bhawan (7.50km) Papum Pare district (EI)	7.50 km in		NH.12031/132/2007 /Ar.P/IE & I/NH-10 dtd.16.09.2005			120.00	38.44	158.44

Rald

Chief Engineer(EZ) PWD: Itanagar -791111 Arunachal Pradesh

38.44

158.44

120.00

State : Arunachal Pradesh Month : September 2007

SI. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total (Columns 6, 7 and 8)	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
1	C/o Bypass road from Papu Nallah to Itanagar via Donyi	E & I-Ar.P 2005-06-'03	388.58(C/S)		120.00			120.00	
	Polo Vidya Bhawan (7.50km) i Papum Pare district (EI)	in	388.58(S/S)			17.49	20.95	38.44	
			777.15	0.00	120.00	17.49	20.95	158.44	

